

NEW CITY HALL RENOVATION

AUGUST 2024 UPDATE



PHOTO BY PAUL WHITING

CONSTRUCTION SCHEDULE UPDATE

Construction activities for the month of August 2024 entail the following:

- Final Clean/Punchlist
 - Council Chambers
 - Substantial completion of 2nd floor
- Furniture
 - Finish 5th, installation ongoing on 4th floor
 - 2nd floor delivered mid-August
- MEP
 - 1st floor toilet room plumbing fixtures completed
- Site Work
 - Start work on East side of building
- County Impacts
 - Full building electrical shut-down scheduled for Saturday, August 24th
 - Public Corridor on 1st floor will be relocated so the west side of 1st floor can be completed